


Document title: Site Acceptance Test (SAT) Procedure
Forbes job ref.: 98702
Document no.: ATOX-FOR-ZZ-ZZ-PD-P-0002
Revision: 2
Date: 08/02/21

Test signatories

1) SAT procedure approval.

Name	Company	Role	Signature	Date
DAVID ADAMS	ALMAC	JUNIOR PROJECT ENGINEER		08 Feb 2021
Timothy Kingsnorth	ALMAC	SYSTEM SUPPORT ENGINEER		08 Feb 2021

2) The table below will be completed by all members present at the SAT:

Name	Company	Role	Signature	Date
Ben Whicker	FORBES	CHEMICAL ENG.		08/02/21
DAVID ADAMS	ALMAC	JUNIOR PROJECT ENGINEER		08FEB 2021
Timothy Kingsnorth	ALMAC	SYSTEM SUPPORT ENGINEER		08 FEB 2021

Introduction

Each scrubber will be tested individually, starting with 101 and ending with 103. The procedure will be the same for each.

Any **incident** identified during SAT will be recorded on Forbes test incident report form (ATOX-FOR-Z-ZZ-TR-PM-0001).

Refer to following drawings:

- B40446 – Rev 6 – HCl and VOC scrubber P&ID (101) (ATOX-FOR-Z2-XX-DR-P-0001)
- B40447 – Rev 4 – HCl and VOC scrubber P&ID (102) (ATOX-FOR-Z2-XX-DR-P-0002)
- B40473 – Rev 4 – HCl and VOC scrubber P&ID (103) (ATOX-FOR-Z2-XX-DR-P-0003)

Hydrostatic testing – filling may take place prior the SAT

- 3) Ensure the following valves are in the closed position.
 - a. Sump outlet isolation valve (V101; V201; V301)
 - b. Sump drain valve (V120; V220; V320)
 - c. Sump sample valves (V121; V122; V221; V222; V321; V322)
- 4) Ensure sump access manway cover is fully secured.
- 5) Fill scrubber sump with water, either via hose or through water fill line if possible. Fill until overflow level is reached.
- 6) Check for signs of leakage following 12-hour period.

	Pass	Fail	Comments
101	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
102	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
103	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
BEN WHICKER (Forbes)		10/02/21
David Adams (Almac/Arran)		12 Feb 2021

Visual inspections

7) A full inspection of the setup will be completed. In particular, the following will be confirmed:

- a. Termination points are in expected locations and are connections are as specified (i.e. flange standards, thread size) – refer to drawings for details.
- b. All pipe and valve sizes are as specified.
- c. All motor sizes are as specified – refer to parts lists (ATOX-FOR-Z2-ZZ-DR-M-0034; ATOX-FOR-Z2-ZZ-DR-M-0035; ATOX-FOR-Z2-ZZ-DR-M-0036).
- d. Instrument & equipment make and models are as specified and are installed correctly – refer to instrumentation list (ATOX-FOR-Z2-XX-SP-CN-0001) & parts lists.
- e. Dimensional checks
- f. Check pneumatic air lines are installed and connected correctly.
- g. Check warning labels are installed on seal pots.
- h. Check earthing rod is installed (not within Forbes scope).

Item	Pass	Fail	Comments
Termination points	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pipe & valve sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	V108 needs moving upstream of FT on P101. T1104.
Motor sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
I&E makes and models	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Some issues ✓
Scrubber & nozzles	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Devastans ✓
Spray nozzle	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Demister	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Packing media	<input checked="" type="checkbox"/>	<input type="checkbox"/>	D. Adams viewed on install. Also Video of internals taken during commissioning.
Dimensional checks	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Item	Pass	Fail	Comments
Pneumatic air lines	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Warning labels on seal pots	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Earthing rod	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Needs warning T101
Other comments	N/A	N/A	Tools required for instruments T102

Name	Signature	Date
BEN WILKES (Forbes)		12/02/21.
David Adams (Almac/Arran)		12 Feb 2021

Item	Pass	Fail	Comments
Termination points	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pipe & valve sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	X108, V208, V308 needs to move upstream of FT. (T104.)
Motor sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
I&E makes and models	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Dimension ✓
Scrubber & nozzles	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Dimension
Spray nozzle	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

102

Item	Pass	Fail	Comments
Demister	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Packing media	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Job.
Dimensional checks	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pneumatic air lines	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Warning labels on seal pots	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Earthing rod	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Needs wiring Job.
Other comments	N/A	N/A	Tags required for instruments T102.

Name	Signature	Date
BEN WALKER (Forbes)		12/02/21
Dave Adams (Almac/Arran)		12 Feb 2021

Item	Pass	Fail	Comments
Termination points	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pipe & valve sizes	<input type="checkbox"/>	<input checked="" type="checkbox"/>	r308 needs moving upstream of FT. 
Motor sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
I&E makes and models	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Downstream ✓

103

Item	Pass	Fail	Comments
Scrubber & nozzles	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Spray nozzle	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Demister	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Packing media	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See 101.
Dimensional checks	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pneumatic air lines	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Warning labels on seal pots	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Earthing rod	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Need wiring ✓ T1 01.
Other comments	N/A	N/A	Tags required for instruments T1 02.

Name	Signature	Date
BEN NICKER (Forbes)		12/02/21
David Adams (Almac/Arran)		12 Feb 2024

The scrubbers will also be tested using a gas stream containing hydrochloric acid (HCl), with the inlet and outlet concentrations being monitored. Details are TBC by Almac/Arran.

Control panels

8) Check the control panels for the following:

Item	Pass	Fail	Comments
101	Ingress protection rating	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Defeatable isolator	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Wiring segregation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Temperature rise calculation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Visual inspection	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Panel drawing comparison	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Name	Signature	Date
SEN WHICKER (Forbes)		12/02/21
David Adams (Almac/Arran)		12 Feb 2021

Item	Pass	Fail	Comments
102	Ingress protection rating	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Defeatable isolator	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Wiring segregation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Temperature rise calculation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Visual inspection	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Panel drawing comparison	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Name	Signature	Date
BEN WHICKER (Forbes)		12/02/21
David Adams (Almac/Arran)		12 Feb 2021


Item	Pass	Fail	Comments
Ingress protection rating	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Defeatable isolator	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Wiring segregation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Temperature rise calculation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Visual inspection	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Panel drawing comparison	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
BEN WHICKER (Forbes)		12/02/21
David Adams (Almac/Arran)		12 Feb 2021

Human-machine interface (HMI)

9) Check the HMIs for the following:

Item	Pass	Fail	Comments
Display as P&ID	<input checked="" type="checkbox"/>	<input type="checkbox"/>	T105 - Forbes advise certain codes / add new users
Colours	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Security	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Audit trail	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Alarms	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Setpoints	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Transitions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	 DocuSigned by: Ben <small>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:26:36 AM PST 5E5AC3A252C349D5B40CA0988E3AE39C</small>	02-Mar-2021
Timothy Adams (Almac/Arran)		17 Feb 2021

Item	Pass	Fail	Comments
Display as P&ID	<input checked="" type="checkbox"/>	<input type="checkbox"/>	T105 - Forbes advise certain codes / add new users
Colours	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Security	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Audit trail	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Alarms	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Setpoints	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Transitions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	 DocuSigned by: Ben <small>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:26:55 AM PST 5E5AC3A252C349D5B40CA0988E3AE39C</small>	02-Mar-2021
Timothy Adams (Almac/Arran)		17 Feb 2021

David Adams

D. Adams

17 Feb 2021

18 Feb 2021

Item	Pass	Fail	Comments
103	Display as P&ID	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> ID's not shown TI 15
	Colours	<input checked="" type="checkbox"/>	
	Security	<input checked="" type="checkbox"/>	
	Audit trail	<input type="checkbox"/>	<input checked="" type="checkbox"/>
	Alarms	<input checked="" type="checkbox"/>	
	Setpoints	<input checked="" type="checkbox"/>	
	Transitions	<input checked="" type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	 Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:27:27 AM PST 5E5AC3A252C349D5B40CAD968E3AE39C	02-Mar-2021
Another  (Almac/Arran)		17 Feb 2021
David Adams		17 Feb 2021

Testing setup of instrumentation and telemetry signals

10) Check the range and signals from all instruments are as specified in the Input / Output (I/O) List (ATOX-FOR-Z2-XX-SP-CN-0003).


Instrument	Range OK	Signal OK	Comments
101	LS-7012-0001	<input checked="" type="checkbox"/>	
	LS-7012-0002	<input checked="" type="checkbox"/>	
	LIT-7012-0001	<input checked="" type="checkbox"/>	
	PDIT-7012-0001	<input checked="" type="checkbox"/>	
	PIT-7012-0001	<input checked="" type="checkbox"/>	
	FIT-7012-0002	<input checked="" type="checkbox"/>	
	FIT-7012-0003	<input checked="" type="checkbox"/>	
	AIC-7012-0001	<input checked="" type="checkbox"/>	
	TIT-7012-0001	<input checked="" type="checkbox"/>	

Name	Signature	Date
BEN WICKER (Forbes)	<i>D. Wicker 12/02/21</i>	12/02/21
David Adams (Almac/Arran)	<i>D. Adams</i>	12 Feb 2021

	Instrument	Range OK	Signal OK	Comments	
T02	LS-7013-0001	N/A	<input checked="" type="checkbox"/> N/A	Stay in panel needs changing.	TI03
	LS-7013-0002	N/A	<input checked="" type="checkbox"/> N/A		
	LIT-7013-0001	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
	PDIT-7013-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
	PIT-7013-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
	FIT-7013-0002	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
	FIT-7013-0003	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
	AIC-7013-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
	TIT-7013-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		

Name	Signature	Date
BEN WICKER (Forbes)	<i>bwr</i>	12/02/21
David Adams (Almac/Arran)	<i>D. Adams</i>	12 Feb 2021

Instrument	Range OK	Signal OK	Comments
LS-7014-0001	N/A	N/A	103
LS-7014-0002	N/A	N/A	
LIT-7014-0001	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
PDIT-7014-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
PIT-7014-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
FIT-7014-0002	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
FIT-7014-0003	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
AIC-7014-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
TIT-7014-0001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

Name	Signature	Date
Ben WILCKER (Forbes)		12/02/21
David Adams (Almac/Arran)		12 Feb 2021

Testing functionality of pumps and fans


11) With the sump sufficiently filled with water, all relevant valves in the correct positions and the control panel in maintenance mode, activate and check function and rotation (if applicable) of the following equipment. Measure noise level of each piece of equipment (dBA @ 1 m). *Sump level will need to be below high level setpoint to test the dosing pump.*

- a. Recirculation pump (PN-7012-001; PN-7013-001; PN-7014-001)
- b. Dosing pump (PN-7012-002; PN-7013-002; PN-7014-002)
- c. Fan (FN-7012-001; FN-7013-001; FN-7014-001)

Equipment	Function	Feedback	Noise	Comments
PN-7012-001	<input checked="" type="checkbox"/>	<input type="checkbox"/>	80 dB(A)@1m	Difficult to measure with background noise - < 80 dBA@1m. As PN-7012-001
PN-7012-002	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> N/A		
FN-7012-001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	80 dB(A)@1m	

Name	Signature	Date
BEN WHICKER (Forbes)		12/02/21
DAVID ADAMS (Almac/Arran)		12 Feb 2021

Equipment	Function	Feedback	Noise	Comments
PN-7013-001	<input checked="" type="checkbox"/>	<input type="checkbox"/>	—	Negligible
PN-7013-002	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> N/A	—	
FN-7013-001	<input checked="" type="checkbox"/>	<input type="checkbox"/>	79 dB(A)@1m	

Name	Signature	Date
BEN WHICKER (Forbes)		12/02/21
DAVID ADAMS (Almac/Arran)		17 Feb 2021

	Equipment	Function	Feedback	Noise	Comments
103	PN-7014-001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	/	negligible
	PN-7014-002	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> n/a	/	negligible
	FN-7014-001	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	75 dB@1m	

Name	Signature	Date
Ben Whicker (Forbes)	<p>DocuSigned by: Bw</p> <p>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:27:54 AM PST 5E5AC3A252C349D5B40CAD988E3AE39C</p>	02-Mar-2021
David Adams (Almac/Arran)	<p>D. Adams</p> <p>R. Adams</p>	17 Feb 2021

Testing functionality of actuated valves

12) With the actuated valve isolation valves closed and the control panel in maintenance mode, activate and check function of the following equipment. *Sump level will need to be below water fill level setpoint to test the water fill valve.*

- Caustic fill valve (V115 (XCV 7012-0004); V215 (XCV 7013-0004); V315 (XCV 7014-0004))
- Water fill valve (V118 (XCV 7012-0003); V218 (XCV 7013-0003); V318 (XCV 7013-0003))

	Instrument	Function	Feedback	Comments
101	V115 (XCV 7012-0004)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
	V118 (XCV 7012-0003)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	Bw	12/02/21.
David Adams (Almac/Arran)	D. Adams	12 Feb 2021

	Instrument	Function	Feedback	Comments
102	V215 (XCV 7013-0004)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
	V218 (XCV 7013-0003)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

	Name	Signature	Date
	BEN WHICKER (Forbes)		12/02/21.
	David Adams (Almac/Arran)		12 Feb 2021

	Instrument	Function	Feedback	Comments
103	V315 (XCV 7014-0004)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
	V318 (XCV 7014-0003)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Ball valve seized. Replacement arranged. FFF TII

	Name	Signature	Date
	BEN WHICKER (Forbes)		12/02/21
	David Adams (Almac/Arran)		12 Feb 2021

Testing of sample points

13) Test sample points in sumps and recirculation pipework.

	Item	Function	Comments
101	Sump	<input checked="" type="checkbox"/>	
	Recirculation	<input checked="" type="checkbox"/>	

Name	Signature	Date
BEN WHICKER (Forbes)	<i>Ben</i>	12/02/21
David Adams (Almac/Arran)	<i>D. Adams</i>	12 Feb 2021

Item	Function	Comments
102 Sump	<input checked="" type="checkbox"/>	
Recirculation	<input checked="" type="checkbox"/>	valve orientation. T109.

Name	Signature	Date
BEN WHICKER (Forbes)	<i>Ben</i>	12/02/21
David Adams (Almac/Arran)	<i>D. Adams</i>	12 Feb 2021

Item	Function	Comments
103 Sump	<input type="checkbox"/>	
Recirculation	<input checked="" type="checkbox"/>	

Name	Signature	Date
BEN WHICKER (Forbes)	<i>Ben</i>	12/02/21
David Adams (Almac/Arran)	<i>D. Adams</i>	12 Feb 2021

Testing of telemetry signals

14) Check the function and signals from all outputs as specified in I/O list (ATOX-FOR-Z2-XX-SP-CN-0003).

Alarm	Function	Signal OK	Comments
101 System ready	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Critical alarm	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Warning alarm	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Alarm	Function	Signal OK	Comments
Maintenance mode	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Sump HiHi level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Sump LoLo level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Tower recirc. Lo flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Venturi recirc. Lo flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed Hi	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed Lo	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
pH LoLo	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
System inlet pressure Hi	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Water fill valve open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Water fill valve closed	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Caustic fill valve open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Caustic fill valve closed	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Emergency stop healthy	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Recirculation pump running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan fault	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Tower recirc. flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Venturi recirc. flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed dP	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
pH	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
System inlet pressure	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	


Name	Signature	Date
Ben Whicker (Forbes)	<p>DocuSigned by:</p>  <p>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:28:11 AM PST 5E5AC3A252C349D5940C4D9D98E3AE39C</p>	02-Mar-2021
Snatty Kingshawth (Almac/Arran)		17 Feb 2021

David Adams



17 Feb 2021

Alarm	Function	Signal OK	Comments
System ready	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Critical alarm	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Warning alarm	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Maintenance mode	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Sump HiHi level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Sump LoLo level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Tower recirc. Lo flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Venturi recirc. Lo flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed Hi	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed Lo	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
pH LoLo	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
System inlet pressure Hi	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Water fill valve open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Water fill valve closed	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Caustic fill valve open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Caustic fill valve closed	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Emergency stop healthy	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Recirculation pump running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan fault	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Tower recirc. flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Venturi recirc. flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed dP	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
pH	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
System inlet pressure	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

Name	Signature	Date
Ben whicker (Forbes)	 DocuSigned by: Bw Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:28:45 AM PST 5E5AC03A25920349D5B400CAB960E3AE39C	02-Mar-2021
Barry Concorde (Almac/Arran)		17 Feb 2021
David Adams		17 Feb 2021

Alarm	Function	Signal OK	Comments
System ready	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Critical alarm	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Warning alarm	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Maintenance mode	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Sump HiHi level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Sump LoLo level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Tower recirc. Lo flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Venturi recirc. Lo flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed Hi	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed Lo	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	1306
pH LoLo	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
System inlet pressure Hi	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Water fill valve open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Water fill valve closed	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Caustic fill valve open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Caustic fill valve closed	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Emergency stop healthy	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Recirculation pump running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan running	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fan fault	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Tower recirc. flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Venturi recirc. flow	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Packed bed dP	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	1306
pH	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

Alarm	Function	Signal OK	Comments
System inlet pressure	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	 DocuSigned by: Ben Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:29:09 AM PST 5E5AC3A252C349D5B40CAD968E3AE39C	02-Mar-2021
Timothy L. Kenwright (Almac/Arran)		17 Feb 2021
David Adams		17 Feb 2021

Interlocks

Check all interlocks function as expected.

- 15) Recirculation pump (PN-7012-001 / PN-7013-001 / PN-7014-001) will be deactivated by any of the following:
 - a. Sump contents fall below low-low level switch (LS-7012-0002 / LS-7013-0002 / LS-7014-0002).
- 16) Dosing pump (PN-7012-002 / PN-7013-002 / PN-7014-002) will be deactivated by any of the following:
 - a. Sump contents rise above high level (configurable setpoint from LT-7012-0001 / LT-7013-0001 / LT-7014-0001).
 - b. Sump contents rise above high-high level switch (LS-7012-0001 / LS-7013-0001 / LS-7014-0001).
- 17) Actuated valve in caustic fill line (V115 (XCV 7012-0004); V215 (XCV 7013-0004); V315 (XCV 7014-0004)) is fail-safe to close and will be closed by any of the following:
 - a. Sump contents rise above high level (configurable setpoint from LT-7012-0001 / LT-7013-0001 / LT-7014-0001).
 - b. Sump contents rise above high-high level switch (LS-7012-0001 / LS-7013-0001 / LS-7014-0001).
- 18) Actuated valve in water fill line ((V118 (XCV 7012-0003); V218 (XCV 7013-0003); V318 (XCV 7013-0003))) is fail-safe to close and will be closed by any of the following:
 - a. Sump contents rise above water fill level (configurable setpoint from LT-7012-0001 / LT-7013-0001 / LT-7014-0001).
 - b. Sump contents rise above high level (configurable setpoint from LT-7012-0001 / LT-7013-0001 / LT-7014-0001).
 - c. Sump contents rise above high-high level switch (LS-7012-0001 / LS-7013-0001 / LS-7014-0001).
- 19) E-stop will stop all equipment.

Interlock	Pass	Fail	Comments
PN-7012-001 Low-low level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	101
PN-7012-002 High level	<input checked="" type="checkbox"/> <i>W</i>	<input type="checkbox"/>	
PN-7012-002 High-high level	<input checked="" type="checkbox"/> <i>W</i>	<input type="checkbox"/>	
V115 (XCV 7012-0004) High level	<input type="checkbox"/> <i>W</i>	<input type="checkbox"/>	
V115 (XCV 7012-0004) High-high level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V118 (XCV 7012-0003) Water level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V118 (XCV 7012-0003) High level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V118 (XCV 7012-0003) High-high level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E-stop	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	<p>DocuSigned by: <i>Ben</i></p> <p>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:29:32 AM PST 5E5A0A9A55B0349D5B40CA0D988E3AE39C</p>	02-Mar-2021
<i>Matthew I Kawashima</i> (Almac/Arran)	<i>Matthew I Kawashima</i>	17 Feb 2021

David Adams

D. Adams


17 Feb 2021

102

Interlock	Pass	Fail	Comments
PN-7013-001 Low-low level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
PN-7013-002 High level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
PN-7013-002 High-high level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
V215 (XCV 7013-0004) High level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V215 (XCV 7013-0004) High-high level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
V218 (XCV 7013-0003) Water level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
V218 (XCV 7013-0003) High level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
V218 (XCV 7013-0003) High-high level	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
E-stop	<input type="checkbox"/>	<input checked="" type="checkbox"/>	


Name	Signature	Date
Ben Whicker (Forbes)	<p>DocuSigned by:</p>  <p>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:29:45 AM PST 5E5AC3A052C34906840CAD968E3AE39C</p>	02-Mar-2021
Tommy Longsworth (Almac/Arran)		17 Feb 2021

David Adams



17 Feb 2021

Interlock	Pass	Fail	Comments
PN-7014-001 Low-low level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	103
PN-7014-002 High level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
PN-7014-002 High-high level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V315 (XCV 7014-0004) High level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V315 (XCV 7014-0004) High-high level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V318 (XCV 7014-0003) Water level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V318 (XCV 7014-0003) High level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
V318 (XCV 7014-0003) High-high level	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
E-stop	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	<p>DocuSigned by:</p>  <p>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 16:29:58 AM PST 5E5AC8A2520340D5B400AD960E9AE39C</p>	02-Mar-2021
Timothy J Cowshorn III (Almac/Arran)		17 Feb 2021

David Adams



17 Feb 2021

Full wet run test

20) Run the scrubber in Auto mode and confirm the controls function as described in the control philosophy (ATOX-FOR-Z2-XX-SP-CN-0004).

	Function	Pass	Fail	Comments
101	Manual operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Note fan speed changeable in maint mode.
	Auto scrubber fill	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Auto scrubber start	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Auto scrubber empty	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Additional dosing (external)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	




Name	Signature	Date
Ben Whicker (Forbes)	 DocuSigned by: Ben Whicker Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:30:15 AM PST 5E5AC3A29C23495B40CAD968E3AE39C	02-Mar-2021
Timothy Kingsworth (Almac/Arran)		17 Feb 2021

DAVID ADAMS

P. M.

17 Feb 2021

Function	Pass	Fail	Comments
Manual operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Auto scrubber fill	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Auto scrubber start	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Auto scrubber empty	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Additional dosing (external)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	 DocuSigned by:  <small>Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:30:27 AM PST 5E5AC3A252C349D5B40CAD968E6AE39C</small>	02-Mar-2021
David Adams (Almac/Arran)	 	17 Feb 2021

DAVID ADAMS

DAVID ADAMS

17 Feb 2021

	Function	Pass	Fail	Comments
103	Manual operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Auto scrubber fill	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Auto scrubber start	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Auto scrubber empty	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	Additional dosing (external)	<input type="checkbox"/>	<input type="checkbox"/>	

Name	Signature	Date
Ben Whicker (Forbes)	 DocuSigned by: Ben Whicker Signer Name: Ben Whicker Signing Reason: I approve this document Signing Time: 02-Mar-2021 6:30:37 AM PST 5E5AC3A262C349D9B40CAD998E3AE39C	02-Mar-2021
Timothy Kinnear (Almac/Arran)		17 Feb 2021
David Adams		17 Feb 2021

SAT sign-off

21) Final sign-off to confirm SAT procedure is complete.

Name	Signature	Date
BEN WHICKER (Forbes)		12/02/21
Timothy Kingsnorth (Almac/Arran)		18 Feb 2021
<p>T101 - Earthing rods in pump to be connected.</p> <p>T102 - Instrument tags required.</p> <p>T103 - Hitti relay from NC to NO.</p> <p>T104 - V108, V208, V308 needs to change position on P+D.</p> <p>T105 - Admin login / new users on HMI.</p> <p>T106 - PDI to be repaired / replaced.</p> <p>T107 - FIT to be repaired / replaced.</p> <p>T108 - AIC probe warning.</p> <p>T109 - 3-way ventres position to be made more clear.</p> <p>T110 - Alarms from panels to be fully tested by Almac.</p> <p>T111 - Activated ball valve to be replaced.</p> <p>T112 - All setpoints to be confirmed and relayed to Almac / SC controls</p> <p>AI scrubbers (1 and 2) tested at >5 kg/h HCl flow with average HCl readings at outlet < 0.5 mg/m³.</p> <p>A2 scrubber to be tested by Almac.</p> <p>T113 - V115, V118, V215, V218, V315, V318 model needs changed on parts list <i>After forbes to conf</i></p> <p>T114 - PID to be updated, see attached.</p> <p>T115 - Parts list missing from HMI</p>		

Ben Whicker

02-Mar-2021

DocuSigned by:

Signer Name: Ben Whicker
Signing Reason: I approve this document
Signing Time: 02-Mar-2021 | 16:31:06 AM PST
5E5AC3A252C349D5B40CAD968E3AE39C

David Adams

01-Mar-2021

DocuSigned by:

Signer Name: David Adams
Signing Reason: I approve this document
Signing Time: 01-Mar-2021 | 11:58:52 PM PST
F92184F148C3480CA74A000156D3ADAB

Timothy Kingsnorth

05-Mar-2021

DocuSigned by:

Signer Name: Timothy Kingsnorth
Signing Reason: I approve this document
Signing Time: 02-Mar-2021 | 12:20:42 AM PST
5515EC23D0A2460BADD1E35DD46BE9DF